

D	Task Name	Duration	Start	Finish																					
					4th Quarter			2025			2nd Quarter			3rd Quarter			4th Quarter			2026			2nd Quarter		
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1	Enabling Works	20 days	Mon 04/11/24	Sun 01/12/24																					
2	Service Isolations & Disconnections (Phase 1 Demo)	21 days	Mon 04/11/24	Sun 01/12/24																					
3																									
4		Demolition Phase 1	164 days	Tue 28/01/25	Fri 12/09/25																				
5	Enabling Strip Out	12 wks	Tue 28/01/25	Mon 21/04/25																					
6	Strip Out & Asbestos Removal	21 wks	Mon 21/04/25	Fri 12/09/25																					
7																									
8	Utilities Re-Connections (SmOp)	244 days	Mon 09/12/24	Sun 30/11/25																					
9	Utility Re-Connection Works (Gas, Water, Electric)	49 wks	Mon 09/12/24	Sun 30/11/25																					
10																									
11	Demolition Phase 2	105 days	Mon 01/12/25	Fri 24/04/26																					
12	Demolition Works (to slab level)	21 wks	Mon 01/12/25	Fri 24/04/26																					
13																									