



Proposed Facing Stone to be used by Stone Central
(Stone Masons) where the new stone is required

Methodology of Works

Fox wood Garden Village

Source and obtain samples of suitable matching stone for approval by the client.

Ensure that stone can be supplied in sufficient quantity and of consistent quality to meet the requirements of the project.

Barrier workplace off with Heras fencing ensuring the public cannot enter

Stone Central operatives to sort stone from bags where others have taken down existing wall

Carefully clean oil stone and place on pallets in various sizes to rebuild

Using NHL 2 and locally sourced sands in 3 to 1 ratio to be agreed by conservation officer

Carefully tooth out existing wall to enable bond

Build wall to the correct line and level agreed with M.

Agree pointing sample colour and finish with conservation officer before works commence

Cleaning

Before the end of each shift the area is to be cleaned up and compound to be made secure

Key

as per the details set out in the

Proposed 1.8m high Glass Bearded

Timber Fence

 Proposed Stone Wall to Fox Bank Lane

Rev	Description	Date	Initial
Revisions			

Taylor Wimpey North West
Washington House, Birchwood Park,
Warrington, Cheshire WA3 6GR
Tel 01925 849 500 Fax 01925 849 501
www.taylorwimpey.com

FOX WOOD
GARDEN VILLAGE
INDICATIVE ELE/SECTION
STONE WALL - FINAL

PLANNING

EWG SCALE	DATE	GRAMM	CHECKED BY
AS SHOWN @ A0	25/10/22	BB	BE

DRAWING NUMBER			
SITE CODE	DRAWING CODE	DRAWING NO	REVISION

20285	IWE	04	F
-------	-----	----	---

--	--	--	--