

Hi Chris

Please find attached photographic evidence from the contractor relating to the slab.

Our remote inspection comments are as follows -

"Images provided from PC with comments:

150 hardcore

50 blinding

Gas membrane

150 insulation

Visqueen

10mm mesh

150 concrete,

Discussed with the PC that the periscopic vents appear to be running through the insulation providing a thermal bridge, this requires to be rectified prior to concrete pour

This item was noted at the time of the remote inspection which was carried out by an inspector who has since left AI and no further notes are available. Personally I do not have an issue if the insulation is cut short to allow the continuation of the air flow from the existing floor void if you take into account the membranes, vent cavity, the thickness of insulation either side and the concrete pour.

Kind regards

Carl

Regards,

Carl Williams (RBI Class 2a/b/c/d/e/f & Class 4) BSc MCABE
Principal Surveyor

T. C

M.

[Request a Quote](#) | [Find us on LinkedIn](#) | [Photo Evidence Guidance](#)



For and on behalf of Approved Inspectors Ltd. We aim to respond to all enquiries within 2 working days.

Hampson Green, Hampson Lane, Lancaster, Lancashire, LA2 0HY.
Company No. 06723302.

This email is intended for the individual or organisation to whom it is addressed and may contain confidential information. It is prohibited to

disclose, copy or distribute any information contained in it if you are not the intended recipient. Please notify the sender immediately and delete.

Kind regards

Carl

Regards,

Carl Williams (RBI Class 2a/b/c/d/e/f & Class 4) BSc MCABE
Principal Surveyor

T.

M

[Request a Quote](#) | [Find us on LinkedIn](#) | [Photo Evidence Guidance](#)

For and on behalf of Approved Inspectors Ltd. We aim to respond to all enquiries within 2 working days.



Hampson Green, Hampson Lane, Lancaster, Lancashire, LA2 0HY.
Company No. 06723302.

This email is intended for the individual or organisation to whom it is addressed and may contain confidential information. It is prohibited to disclose, copy or distribute any information contained in it if you are not the intended recipient. Please notify the sender immediately and delete.

--

Reply to this email directly or [view it on Zebreco](#).

Hello

Hope you're well.

I'm just tying up the discharge requirements relating to the gas membrane installation at 17 Priory Close, Whiston

Knowsley Council have requested a simple validation statement / confirmation that the membrane installation was carried out in accordance with the approved details, together with any supporting photos or inspection records if available.

Would you be able to let me have anything you hold in relation to this, even if it's just a brief confirmation email and any site photos taken during inspection? It's only to help satisfy the remaining planning condition.

Thanks in advance for your help.

Kind regards,

Chris



Chris Marsden ACABE
Director &
Surveyor, Plans2Extend



Phone

Website www.plans2extend.co.uk

Email

ffiliations ACIAT

“Whether you think you can or whether you think you can’t, you’re right!” – Henry Ford

.

