

Tree ID	Common Name	Latin Name	DBH (cm)	Tree Height [m]	Crown Radius [m]	Condition	Tree Comments	Work Task
16250	Sycamore	<i>Acer pseudoplatanus</i>	650	17	7	Fair	No accurate inspection could be completed due to dense ivy.	Sever ivy at base and remove from stem and crown.
16252	Sycamore	<i>Acer pseudoplatanus</i>	560	15	6	Good	Well formed tree with no visible defects. Deadwood in crown.	Remove Deadwood
16253	Sycamore	<i>Acer pseudoplatanus</i>	560	15	5	Good	No accurate inspection could be completed due to dense ivy.	Sever ivy at base and remove from stem and crown.
16259	Sycamore	<i>Acer pseudoplatanus</i>	600	16	6	Good	Well formed tree with no visible defects. Growing close to building.	Prune from building to gain 3m clearance.
16260	Sycamore	<i>Acer pseudoplatanus</i>	490	16	7	Good	Well formed tree with no visible defects. Minor deadwood but no immediate target. Growing close to building.	Prune from building to gain 3m clearance.
16263	Sycamore	<i>Acer pseudoplatanus</i>	530	15	6	Good	Well formed tree with no visible defects. Growing close to building.	Prune from building to gain 3m clearance.