

Inspection notes

Item	Comments
1	Commencement No builder on site but spoke to the owner Janine. Work only just commenced and floor thermal upgrade is all that is necessary, remaining elements are existing cavity construction. This type of build will already have a foundation to the front elevation so ok to build new cavity wall off existing slab. Due to floor slab levels 25mm PIR insulation board is all that can be achieved and is on site.