

Area	Plots	Area (m2)	Approx. Depth of Material Removed (mm)	Approx. Volume of Material Removed (m3)	Thickness of Sub-Soil placed (mm)	Volume of Sub-Soil Placed (m3)	Thickness of Top-Soil placed (mm)	Approx. Volume of Top-Soil Imported and Placed (m3)	Notes
1	1-4	552	300	165.6	N/A Natrual Ground encountered after reduced level dig	N/A Natrual Ground	300	165.6	Topsoil Imported from Lickers Lane
2	5-13	699	450	314.55	N/A Natrual Ground encountered after reduced level dig	N/A Natrual Ground	300	209.7	Topsoil Imported from Lickers Lane
3	14-21	545	600	327	300	163.5	300	163.5	Sub-soil won from Plots 1-13, Topsoil Imported from Lickers Lane
4	22-29	367	300	110.1	N/A Natrual Ground encountered after reduced level dig	N/A Natrual Ground	300	110.1	Topsoil Imported from Lickers Lane
5	30-43	275	300	82.5	N/A Natrual Ground encountered after reduced level dig	N/A Natrual Ground	300	82.5	Topsoil Imported from Lickers Lane
				999.75				731.4	

